

Sewer Force Main Test Report Hydrostatic Leak Test

Date: _____

Weather: _____

Right-of-Way:	Project/Subdivision Name:
Contractor:	Reference Plan:
Testing Conducted by:	RPR:

Testing procedure shall be as specified in AWWA C600 and/or C900 (latest revisions) – Standard Hydrostatic Test Method Of (DIP and PVC) Sewer Force Mains and ASTM 1003.

The required test time shall be two (2) hours, the required pressure shall be 1.5 times the working pressure of the pipe or 100 psi whichever is greater.

Pipe Diameter (inches)	Pipe Type	Pipe Length Tested, ft	Starting Pressure (psi)	Ending Pressure (psi)	Pressure Loss (psi)	Pass Or Fail

Comments:
